



Service Department Update

Service Director

Andy Bashore

October 22nd, 2024

Street Department:

The crews are working on finishing asphalt patches and sidewalk repairs. The crew started leaf collection yesterday.

Water and Sewer Department:

The water and sewer crews are working on Mtu replacements and working on videoing main lines.

Urban Forestry/Grounds Maintenance

The crews are performing tree maintenance and groundwork throughout the city. The crew has also started stump grinding.

ODOT Project

Drexel-Main to Broad-Broad-Westland Ave. to Nelson Rd. and the Drexel project. Other than pavement markings, both projects are complete.

2024 Street Project

The paving portion of the project will be completed this week. The contractor is still working on the concrete portion, which should be completed in early November.

Grandon Ave.

The project is complete except for pavement markings, which should occur in a couple of weeks.

Chelsea Ave-Water Line Project

The project is complete except for pavement markings, which should occur in the next few weeks.

2024 Sidewalk Project

The project is underway. The contractor is currently working in the North and Central sections of the City and will move to the South section next week. The project will be completed in mid-November.

Stanbery Project

The water main line portion of the project is complete. The street paving will begin in the spring.

North Columbia/Commonwealth project

The underground utility work is complete. Asphalt and curb removal started Friday. The sidewalks and curbs will start in spring.

College Ave.-Columbia Gas Project

The project is complete.

Service Department Highlights

There are some new faces in the Service Department-

Billy Arnold-Street Department EQ-1

Ivan Bruyako- Street Department EQ-1

Dustin Trevino-Street Department EQ-1

Amelia Wright-Parks Department Service Worker