



Service Department Update

Service Director

Andy Bashore

November 19th, 2024

Street Department:

The crews are finishing sidewalk repairs and working on leaf removal; they are on the second round of leaf collection.

Water and Sewer Department:

The water and sewer crews are working on MTU replacements and working on videoing main lines.

Urban Forestry/Grounds Maintenance

The crews are performing tree maintenance and groundwork throughout the city. The crews are working on stump grinding.

ODOT Project

Drexel-Main to Broad-

Broad-Westland Ave. to Nelson Rd. and the Drexel project. Other than pavement markings, both projects are complete.

2024 Street Project

The paving portion of the project will be completed this week. The contractor is still working on the concrete portion, which should be completed next week.

Grandon Ave.

The project is complete except for pavement markings, which should occur later this week.

Chelsea Ave-Water Line Project

The project is complete except for pavement markings, which should occur later this week.

2024 Sidewalk Project

The project will be completed later this week.

Stanbery Project

The water main line portion of the project is complete. The contractor is currently working on brick curb and flow line repairs. The street paving will begin in the spring.

North Columbia/Commonwealth project

The underground utility work is complete. The asphalt and concrete have been removed and the area filled with topsoil and seeded. The sidewalk and curb work will be installed in the spring.

Service Department Highlights:

Around 58 hometown hero banners have been installed.

Additional bike racks will be installed on Main St. and the Mansion later this week.

The annual tree planting is underway, and it will include around 200 trees throughout the city.

All of the street name signs have been replaced on Cassady.

All of the signs have been replaced on Charles and Chelsea.