



**Service Department Update**  
**Service Director**  
**Andy Bashore**  
**August 15th, 2023**

**Street Department:**

The crews are working on brick repairs, and asphalt patches throughout the city.

**Water and Sewer Department:**

The Water/Sewer crew has been working on videoing the city's main lines and looking for issues and identifying lines for future lining projects. The crew finished the water line project at Columbia Place last week. The contractor will be in mid-September to start the concrete repairs.

**Urban Forestry/Grounds Maintenance:**

The crews are doing tree maintenance throughout the city.

**Drexel Project**

Drexel-Main to Broad-The concrete work is underway which will include curbs, medians, and bump outs. The contractor will finish the bump outs and medians between Elm and Powell this week. Next week work will continue between Elm and Dale. Estimated completion of the concrete work is mid-September.

**2023 Sewer Lining Project**

Will go out to bid in mid-September

**2023 Street Project**

The project will be in late August.

**Grandon Ave- Water Line Project**

The project is underway and should be complete in mid-October.

**2023 Sidewalk project**

The project will be starting mid-September.

**Columbia Gas Main Replacement Projects:**

There will be several areas of Bexley where work will be taking place this summer beginning in late May.

Columbia Gas of Ohio will be providing a map and schedule to each resident of the affected streets. These streets include:

College Avenue from Livingston to Astor

Sheridan Avenue from Mound to Sheridan Park

Sheridan Park Drive

Astor Avenue (West of Sheridan)

Main Street at Parkview

Astor Avenue from College to Pleasant Ridge

Pleasant Ridge Avenue from Astor to Francis Avenue

Francis Avenue from Pleasant Ridge to Livingston